BRUHAT BANGALORE MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	**CONSULTANCY SERVICE FOR DETAILED PROJECT REPORT, FIELD SURVEY, GENERAL REPORT, BASIC DRAWING, TECHNICAL REPORT. DETAILED DRAWING, DETAILED COST ESTIMATE FOR PACKAGE NO.05 (CONSISTS OF 3 WORKS)**
2	Sanctioned Estimate Amount	:	Rs 9,60,000.00
3	Job Code & Head of Account	:	011-23-000002 P -3877
4	Approval to Tender	:	YES
	Employer	:	BBMP- **Byatarayanapura** Division.
	Design Consultants	:	M/s PREETHI CAD CONSULTING ENGINEERS Pvt Ltd
	Project Management Consultants	:	
	Name of the Agency	:	M/s PREETHI CAD CONSULTING ENGINEERS Pvt Ltd
	Agreement No./Date/Amount	:	**BBMP/EE/BTP/AG/ /2022-23Dated:**
5	Work Order No.	:	**BBMP/EE/BTP/WO/85/2022-23Dated:31-12-2022.**
6	Date of Commencement	:	24.06.2022
7	Scheduled Date of Completion	:	30 Days
8	Time Extension if any	:	No
9	Actual Date of Completion	:	01.07.2022
10	Delay in Execution of Work	:	No
11	Amount as per Sanctioned Estimate	:	Rs 9,60,000.00
	Amount as per Tender / Agreement	:	Rs 9,60,000.00
	Amount as per Actual Expenditure	:	Rs 9,60,000.00
12	Name of the Officials in Charge of Work	:	
	Asst. Engineer/ Junior Engineer	:	Sri. Jayanth Kumar
	Asst. Executive Engineer	:	Sri Beeresh-V.N
	Executive Engineer	:	Sri. Pradeep

Certificate:-

Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
Byatarayanapura Division,
BBMP AE(WTS)
(USD)

Asst. Executive Engineer
Byatarayanapura Division,
BBMP

Executive Engineer
ByatarayanapuraDivision
BBMP